



Interoffice Memorandum

November 4, 2011

TO: Commissioner Jennifer Thompson, District #4

FROM: Joseph C. Kunkel, P.E., Deputy Director, Public Works Department

A handwritten signature in black ink, appearing to read "Joseph C. Kunkel", written over the printed name in the "FROM" field.

SUBJ: **November Monthly Status Reports and Upcoming Community Meetings**

Attached are Public Works reports showing the status of ongoing Public Works projects and a listing of any upcoming Public Works community meetings..

After you review these reports, please feel free to contact me if you need additional information or if you want to discuss a project. Please advise if you have any comments on ways to improve these reports.

JCK/psz

Attachments

cc: Mayor Teresa Jacobs  
Ajit M. Lalchandani, County Administrator  
Raymond E. Hanson, P. E., Deputy County Administrator, Interim  
Mark V. Massaro, P. E., Director, Public Works

# Commission District 4

Development Engineering Division

November 2011 Monthly

Report

PROJECT			
NAME	# LOTS	PROJECT LOCATION	STATUS
Eagle Creek PD South Connector Road	N/A	East of Narcoossee Road, North of Clapp-Sims-Duda Road	A
Lake Jessamine Cove	5	North of Oak Ridge Road, East of South Orange Blossom Trail	A
Atli Estates	25	West of Landstar Boulevard, North of Osceola County Line	IA
Young Pine Road Property Parcels 1 & D	4	Southwest corner of Curry Ford Road and Young Pine Road	IA
Country Walk Units 4 & 5 Phases 1 & 2	90	East of Dean Road , South of Lake Underhill Road	UC
Eagle Creek PD Phase 2A-3	217	North of Clapp-Sims-Duda-Road, East of Narcoossee Road	UC
Waterford Trails Phase III B	51	South of Old Cheney Highway, West of Sunflower Trail	UC
Waterford Trails Commerical Subdivision (Tract 1)	7	South of S.R. 50, East of Pel Street	UC
Wyndham Lakes Estates Phase 3, Tract 6B	39	South of Wyndham Lakes Boulevard, North of Countyline	UC
Eagle Creek PD Spine Road	N/A	North of Clapp-Sims-Duda-Road, East of Narcoossee Road	UW
Eagle Creek Phase 1C-2	135	East of Narcoossee Road, South of Tyson Road	UW
Moss Park Parcel E Phase 2B	68	East of State Road 417, North of Moss Park Road	UW
Waterford Trails Phase III A	62	South of Old Cheney Highway, West of Sunflower Trail	UW
Woodland Lakes Three, Phase 3	156	West of Curry Ford Road, South of Lake Underhill Road	UW
Wyndham Lakes Estates Phase 2	351	South of Greeneway, West of Boggy Creek Road	UW
Wyndham Lakes Estates Phase 4 & Boulevard Extension	122	East of Wyndham Lakes Boulevard, South of State Road 417	UW

For further information call Diana Almodovar at 407-836-7974

UC=Under construction UW=Under warranty  
A=Approved IA=Inactive

# Commission District 4

## Public Works Engineering Division

### November 2011 Monthly Report

PROJECT				CURRENT			CONSTRUCTION		
Type	Project Name	Project Location		Phase	%	Phase Comp.	Start	Complete	Manager
		From:	To:						
Bridge	Boggy Creek Road Bridge	Over Boggy Creek		Construction	40	Feb 2012	May 2011	Feb 2012	Julie Naditz
EPD	Lake Mary Jess			Design	95	Nov 2011	May 2012	Oct 2012	Abdul Azim
Intersection	Gatlin Avenue	@ Dixie Belle Drive		Design	70	Dec 2011	Jul 2012	Dec 2012	Luis Alvan
Roadway	Alafaya Trail Widening - V	Avalon Park Blvd	Mark Twain Blvd	Construction	10	Sep 2013	Mar 2011	Sep 2013	Julie Naditz
Roadway	Boggy Creek Rd III - South	Osceola County Line	SR 417 (GreeneWay)	Design	95	Jan 2012	TBD		Damian Czapka
Roadway	Holden Ave I (Phase I)	John Young Pkwy	Orange Blossom Tr	ROW	38	Nov 2013	Apr 2014	Apr 2016	Roberto Ng
Roadway	Narcoosee Road	Boggy Creek	SR 417	Construction	99	Oct 2011	Apr 2009	Oct 2011	Julie Naditz
Roadway	Taft-Vineland Rd I	Orange Blossom Tr	Orange Ave	Design	90	Feb 2012	TBD		Damian Czapka
Roadway	Wetherbee Road Phase IV	West of Florida's Turnpike	Orange Ave	Design	95	Dec 2011	Apr 2013	Apr 2015	Abdul Azim
Sidewalk	Bumby Ave-E&W	Michigan	City Limits N of Curry Ford	Construction	0	Jan 2012	Nov 2011	Jan 2012	Julie Naditz
Sidewalk	E. Buchanan Ave (South Side)	S. Orange Ave	Randolph Ave	Construction	0	Mar 2012	Dec 2011	Mar 2012	Julie Naditz
Sidewalk	E. Pierce Ave (Norht Side)	Hansel Ave	Randolph Ave	Construction	0	Mar 2012	Dec 2011	Mar 2012	Julie Naditz
Sidewalk	Locust Ave (South Side)	S. Orange Ave	Randolph Ave	Construction	0	Mar 2012	Dec 2011	Mar 2012	Julie Naditz
Sidewalk	Randolph Ave (West Side)	E. Pierce Ave	Fairlane Ave	Construction	0	Mar 2012	Dec 2011	Mar 2012	Julie Naditz

# Commission District 4

## Roads and Drainage Division

### *November 2011 Monthly Report*

PROJECT					CURRENT STATUS		
Acct. No.	Project Name	Project Location	Project Completio	Contact Person	Project Type	Phase Completion	Progress
	<b>29th Street DW-066 - Construction</b>	3511 Macarthur Drive, Orlando, Florida 32856	Sep 2012	Ramirez	Drainwell Replacement	Sep 2012	Pending
	<b>29th Street DW-066 Ph II</b>	Michigan Street, go 106' southwest on 29th Street to structure is 45' southeast of	Dec 2011	Ramirez	Drainwell Replacement	Dec 2011	In Progress
	<b>3rd Street</b>	State Road 50 to Evans Road	Dec 2011	Morgan	Mill and Overlay streets	Dec 2011	Scheduled
	<b>Avalon Park South, Phase I</b>	Off of Alafaya Trail	Dec 2011	Spurlock	Mill and Overlay streets	Dec 2011	In Progress
	<b>Avalon Park South, Phase II</b>	Off of Alafaya Trail	Dec 2011	Spurlock	Mill and Overlay streets	Dec 2011	In Progress
	<b>Avalon Subdivision</b>	Selected Roads	Feb 2012	Morgan	Milling and Resurfacing	Feb 2012	In Progress
	<b>Bywater Drive</b>	Parkdale Drive to Gate	Feb 2012	Morgan	Mill and Overlay streets	Feb 2012	Pending
	<b>Calypso Drive</b>	Lancaster Road to Pierce Avenue	Feb 2012	Morgan	Mill and Overlay streets	Feb 2012	Pending
	<b>Castle Street</b>	Lee Lan Drive to Jason Street	Feb 2012	Morgan	Mill and Overlay streets	Feb 2012	Pending
	<b>Central Florida Parkway</b>	Orange Blossom Trail to Westwood Boulevard	Feb 2012	Spurlock	Mill and Overlay streets	Feb 2012	Pending
	<b>Chancery Lane</b>	Orange Blossom Trail to Dead end	Sep 2012	Morgan	Cold-In-Place Recycling-Infrastructure&Community	Sep 2012	Pending
	<b>Chickasaw Oaks Subdivision</b>	Phase 4	Dec 2011	Salogub	Sidewalk Repair/Replacement	Dec 2011	In Progress
	<b>Conway Gardens-Phase II-Design</b>	Structure is 307' west of centerline of Conway Gardens Road to & across	Dec 2011	Bedoya	Drainwell Replacement	Dec 2011	In Progress
	<b>Conway Gardens-Phase III-CEI</b>	Structure is 307' west of centerline of Conway Gardens Road	Sep 2012	Bedoya	Drainwell Replacement	Sep 2012	Purchasing

# Commission District 4

## Roads and Drainage Division

### *November 2011 Monthly Report*

PROJECT					CURRENT STATUS		
Acct. No.	Project Name	Project Location	Project Completion	Contact Person	Project Type	Phase Completion	Progress
	Estates of Fieldstream	Entire Subdivision	Oct 2011	Spurlock	Mill and Overlay streets	Oct 2011	Completed
	Evaluation/Recommendations for Mitigating the Bearhead Lake	North of Gondola Drive to Watts Avenue	Oct 2011	Bedoya	Drainwell Evaluation	Oct 2011	Completed
	Evans Road	Third Street to Cochran Trail	Feb 2012	Morgan	Mill and Overlay streets	Feb 2012	Pending
	Fairlane Avenue	Orange Avenue to Jason Street	Feb 2012	Morgan	Mill and Overlay streets	Feb 2012	Pending
	Falcon Trace Boulevard	Orange Blossom Trail to Hawkeye Drive	Dec 2011	Salogub	Sidewalk Repair/Replacement	Dec 2011	In Progress
	Falcon Trace Subdivision	UT 1&2	Dec 2011	Salogub	Sidewalk Repair/Replacement	Dec 2011	In Progress
	Falcon Trace Subdivision	UT 5 & 6	Dec 2011	Salogub	Sidewalk Repair/Replacement	Dec 2011	In Progress
	Falcon Trace Subdivision	UT 3, 3A, 3B & 4	Dec 2011	Salogub	Sidewalk Repair/Replacement	Dec 2011	In Progress
	Falcon Trace Subdivision	UT 7, 8 & 9	Dec 2011	Salogub	Sidewalk Repair/Replacement	Dec 2011	In Progress
	Fieldstream West Subdivision	Entire Subdivision	Dec 2011	Spurlock	Mill and Overlay streets	Dec 2011	In Progress
	Fillmore Avenue	Jason Street to End of the road	Feb 2012	Morgan	Mill and Overlay streets	Feb 2012	Pending
	Florida Mall	Mall area	Dec 2011	Salogub	Sidewalk Repair/Replacement	Dec 2011	In Progress
	General Drive	Central Florida Parkway to Taft Vineland Road	Sep 2012	Morgan	Cold-In-Place Recycling-Infrastructure&Community	Sep 2012	Pending
	Gingermill Subdivision	Off of Orange Blossom Trail	Oct 2011	Spurlock	Mill and Overlay streets	Oct 2011	Completed

# Commission District 4

## Roads and Drainage Division

### *November 2011 Monthly Report*

PROJECT					CURRENT STATUS		
Acct. No.	Project Name	Project Location	Project Completio	Contact Person	Project Type	Phase Completion	Progress
	Harbor Bend Subdivision	Off of Narcoossee Road	Dec 2011	Spurlock	Mill and Overlay streets	Dec 2011	Scheduled
	Heritage Park Subdivision	Entire Subdivision	Dec 2011	Spurlock	Mill and Overlay streets	Dec 2011	Scheduled
	Holden Avenue	Orange Avenue to Orange Blossom Trail	Dec 2011	Spurlock	Milling and Resurfacing	Dec 2011	Scheduled
	Hurd Avenue	4403 Hurd Avenue	Oct 2011	Salogub	Sliplining	Oct 2011	Completed
	Infrastructure Assessment	Medallion Estates Subdivision	Dec 2011	White	Infrastructure Assessment	Dec 2011	In Progress
	Jason Street	Lancaster Road to Oak Ridge Road	Feb 2012	Morgan	Mill and Overlay streets	Feb 2012	Pending
	Jetport Drive	Boggy Creek Drive to Transport Drive	Feb 2012	Spurlock	Mill and Overlay streets	Feb 2012	Pending
	Jordan Avenue	Orange Blossom Trail to Winegard Road	Sep 2012	Morgan	Cold-In-Place Recycling-Infrastructure&Community	Sep 2012	Pending
	Kentucky Woods Subdivision	Off of Landstar Boulevard	Dec 2011	Spurlock	Mill and Overlay streets	Dec 2011	In Progress
	Lake Legrange Drainwell - Construction	Betwven 2820 and 2824 Conway Gardens Road	Sep 2012	Bedoya	DW Replacement-Infrastructure &	Sep 2012	Pending
	Lake Legrange-Phase II-Design	Lake Legrange	Dec 2011	Bedoya	Drainwell Replacement	Dec 2011	In Progress
	Lake Legrange-Phase III-CEI	Lake Legrange	Sep 2012	Bedoya	Drainwell Replacement	Sep 2012	Purchasing
	Lake Margaret Drainwell - Construction	Easement at 2703 Timberlake Drive	Sep 2012	Ramirez	DW Replacement-Infrastructure &	Sep 2012	Pending
	Lake Margaret DW-109 Phase II	Phase II - Design	Dec 2011	Ramirez	Drainwell Replacement	Dec 2011	In Progress

# Commission District 4

## Roads and Drainage Division

### *November 2011 Monthly Report*

PROJECT					CURRENT STATUS		
Acct. No.	Project Name	Project Location	Project Completio	Contact Person	Project Type	Phase Completion	Progress
	Lee Lan Drive	Lancaster Road to End of the road	Dec 2011	Morgan	Mill and Overlay streets	Dec 2011	Pending
	Medallion Estates Subdivision	Entire Subdivision	Dec 2011	Spurlock	Mill and Overlay streets	Dec 2011	Pending
	Parkline Boulevard	Orange Avenue to Sand Lake Road	Sep 2012	Morgan	Cold-In-Place Recycling-Infrastructure&Community	Sep 2012	Pending
	Pavement Distress - Lake Underhill Road Phase II Design	Alafaya Trail to Waterford Chase Parkway	Dec 2011	White	Infrastructure Assessment	Dec 2011	In Progress
	Pavement Distress Evaluation for Falcon Trace Boulevard	Falcon Trace Boulevard	Jan 2012	White	Pavement Distress Evaluation	Jan 2012	In Progress
	Pierce Avenue	Lee Lan Drive to Sheryl Ann Drive	Dec 2011	Morgan	Mill and Overlay streets	Dec 2011	Pending
	Pine Street	Orange Avenue to Boyce Avenue	Feb 2012	Morgan	Mill and Overlay streets	Feb 2012	Scheduled
	Randolph Avenue Pond	South of East Pierce Avenue	Dec 2011	Salogub	Clean/TV/Seal	Dec 2011	In Progress
	Randolph Street DW-130 Ph II	Structure is 42' east & 177' south of P.I. of Pierce Avenue. & Randolph Avenue	Dec 2011	Ramirez	Drainwell Replacement	Dec 2011	In Progress
	Rapscallion Court	252 Rapscallion Court	Oct 2011	Salogub	Sliplining	Oct 2011	Completed
	Rockwood Avenue	Mary Jess Road to Rockwood Avenue	Feb 2012	Morgan	Mill and Overlay streets	Feb 2012	Pending
	Rockwood Lane	Rockwood Avenue to End of the road	Feb 2012	Morgan	Mill and Overlay streets	Feb 2012	Pending
	Sanctuary Subdivision	Off of Balcombe Road	Feb 2012	Spurlock	Mill and Overlay streets	Feb 2012	Pending
	Seils Way	4709 Seils Way and Conway Road	Oct 2011	Salogub	Sliplining	Oct 2011	Completed

# Commission District 4

## Roads and Drainage Division

### *November 2011 Monthly Report*

PROJECT					CURRENT STATUS		
Acct. No.	Project Name	Project Location	Project Completio	Contact Person	Project Type	Phase Completion	Progress
	Shamrock Court	Intersection with Pershing Avenue Phase II	Dec 2011	Salogub	Clean/TV/Seal	Dec 2011	In Progress
	Sheryl Ann Drive	Lancaster Road to End of the road	Dec 2011	Morgan	Mill and Overlay streets	Dec 2011	Pending
	Sky Lake South Subdivision	Entire Subdivision	Dec 2011	Spurlock	Mill and Overlay streets	Dec 2011	Pending
	Sky Lake South Subdivision	Ut 1-4	Dec 2011	Salogub	Sidewalk Repair/Replacement	Dec 2011	In Progress
	Skycrest Subdivision - Troy Drive Evaluation and Drainage Design	Troy Drive from Lake Margaret Drive to Ridgcrest Road	Dec 2011	Ramirez	Drainage Improvement	Dec 2011	Permitting
	Southchase Subdivision	Phase 1B Village 1 & 3	Oct 2011	Salogub	Sidewalk Repair/Replacement	Oct 2011	Completed
	Southchase Subdivision	Southchase Subdivision Phase 1B Village 2 & Buchanan Boulevard	Oct 2011	Salogub	Sidewalk Repair/Replacement	Oct 2011	Completed
	Southchase Subdivision	Phase 1 B Village 4	Oct 2011	Salogub	Sidewalk Repair/Replacement	Oct 2011	Completed
	Stonebridge Subdivision	Entire Subdivision	Dec 2011	Spurlock	Mill and Overlay streets	Dec 2011	Scheduled
	Summerow Lane	Rockwood Avenue to End of the road	Feb 2012	Morgan	Mill and Overlay streets	Feb 2012	Pending
	Thorpe Road	345 Thorpe Road	Dec 2011	Salogub	Pipe and Road Repair	Dec 2011	In Progress
	Tiner Avenue	Oak Ridge Road to End of the road	Dec 2011	Morgan	Mill and Overlay streets	Dec 2011	Pending
	Wallace Street	Anno Avenue to Jason Street	Feb 2012	Morgan	Mill and Overlay streets	Feb 2012	Pending
	Wallace Street	Jason Street to End of the road	Feb 2012	Morgan	Mill and Overlay streets	Feb 2012	Pending

# Commission District 4

## Roads and Drainage Division

### *November 2011 Monthly Report*

PROJECT					CURRENT STATUS		
Acct. No.	Project Name	Project Location	Project Completio	Contact Person	Project Type	Phase Completion	Progress
	Waterford Trails Subdivision	Entire Subdivision	Oct 2011	Spurlock	Mill and Overlay streets	Oct 2011	Completed
	West Pierce Avenue	Jason Street to Sheryl Ann Drive	Dec 2011	Morgan	Mill and Overlay streets	Dec 2011	Pending
	Westmoreland Drainage Well DW-064 Construction	Structure is 26' west of centerline of Westmoreland Drive & 24' north of	Dec 2011	Ramirez	Drainwell CEI Services	Dec 2011	Construction
	Westmoreland Drainage Well DW-064 Phase II & III	Structure is 26' west of centerline of Westmoreland Drive & 24' north of	Dec 2011	Ramirez	Drainwell CEI Services	Dec 2011	Construction Administration
	Windward Estates Subdivision	Off of Gatlin Avenue	Feb 2012	Spurlock	Mill and Overlay streets	Feb 2012	Pending
	Winegard Canal Slope Erosion Repairs Phase II	South of Jordan Avenue	Feb 2012	White	Erosion Failure	Feb 2012	In Progress
	Wood Green Subdivision	Off of Gatlin Avenue	Feb 2012	Spurlock	Mill and Overlay streets	Feb 2012	Pending
	Woodbridge at Meadow Woods Subdivision	Selected Road	Dec 2011	Spurlock	Cold-In-Place Recycling	Dec 2011	Scheduled
	Woodstone Subdivision	Off of Narcoossee Road	Dec 2011	Spurlock	Mill and Overlay streets	Dec 2011	Scheduled
	Wyndham Lakes	Rhode Island Woods to Atherton Drive	Dec 2011	Spurlock	Cold-In-Place Recycling	Dec 2011	Scheduled

# Commission District 4

## Stormwater Management Division

### *November 2011 Monthly Report*

PROJECT					CURRENT STATUS		
No.	Project Name	Project Location	Project Comp. Date	Proj Mgr	Project Phase	Phase Comp. Date	Prog.
2753	Randolph Ave - Phase II	Pine Castle	Dec 2012	Hassan	Permit	Dec 2011	95%
2753	Irwin Manor Stormwater Improvements	Kempston Dr, West of Hoffner Ave & SR 436 inters	Dec 2012	Drozeck	90% Plans-Specs	Dec 2011	90%
2753	Rae ford Road Drainage Improvement Phase II	Bass Lake	Apr 2012	Negron	90% Plans-Specs	Jan 2012	99%
2753	Drainwell E-68	West side of Silver Lake between Shine Ave. & Fern	Mar 2012	Drozeck	Evaluation	Mar 2012	60%
7362	Rocket Blvd. - HMGP	West Branch Boggy Creek & Central Florida Pkwy	Dec 2012	Hassan	Final Plans	Dec 2011	95%

# Commission District 4

## Traffic Engineering Division

### *November 2011 Monthly Report*

<b>PROJECT</b>			<b>CURRENT STATUS</b>	
Location	Type of Study	Scheduled Completion	% Completed	Recommendation
Union Park Elementary-Contantine Av	Sidewalk on east side of roadway	9/21/2011	100%	Installation Complete
Emerson Lake Bv at Narcoossee Rd	School Signs	10/31/2011	100%	Installation in Progress
Heartland Ct at Fairhaven Wy	Dead End Sign	10/17/2011	100%	Installation in Progress
Denham Ct at Fairhaven Wy	Dead End Sign	10/17/2011	100%	Installation in Progress
Cambria Ct at Fairhaven Wy	Dead End Sign	10/17/2011	100%	Installation in Progress
Stonewood Estates Ln	No Parking	10/21/2011	100%	Installation in Progress
Lake Live Oak Dr	Traffic Calming	1/31/2012	50%	Scheduling Construction
Mailer Bv	Traffic Calming	3/1/2012	50%	Prepare Agenda Item
Kirby Smith Rd	Traffic Calming	12/1/2011	50%	Petition Sent Out

# Commission District 4

## Traffic Engineering Division

### *November 2011 Monthly Report*

<b>PROJECT</b>			<b>CURRENT STATUS</b>	
<b>Location</b>	<b>Type of Study</b>	<b>Scheduled Completion</b>	<b>% Completed</b>	<b>Recommendation</b>
7th Av	Speed Humps	12/1/2011	50%	Scheduling Construction
5th Av	Speed Humps	12/1/2011	50%	Scheduling Construction
Shine Av	Speed Humps	12/1/2011	50%	Scheduling Construction
Young Pine Rd at Canterbury Cove Dr	Traffic Signal	12/1/2011	50%	Preparing Ballot
Whispering Cypress Lane	Speed Humps	3/1/2012	25%	Contacting HOA
Doss Av	Speed Humps	3/1/2012	20%	Waiting for Petition
Multiple Locations	Red Light Running	11/30/2011	20%	Preparing Solicitation
Luzon Dr	Speed Humps	3/1/2012	10%	Schedule Meeting with Pine Castle Safe Neighborhoods

# Commission District 4

## Transportation Planning Division

*November 2011 Monthly Report*

PROJECT				CURRENT			CONSTRUCTION		
Type	Project Name	Project Location		Phase	%	Phase Comp.	Start	Complete	Manager
		From:	To:						
FDOT	Conway Rd (CR 506)	Beeline Expwy (SR 528)	Hoffner Ave (SR 15)	Construction			Jan 2008		FDOT
FDOT	I-4 (Special Use/Express Lns)	Kirkman Rd	SR 434 Seminole County	Design			Jul 2015		FDOT
FDOT	SR 15 (Hoffner/Narcoossee Rd)	Beeline Expwy (SR 528)	Lee Vista Blvd	Construction	70		Sep 2008	May 2011	FDOT
FDOT	SR 15 .	SR 436	Conway Rd	Design	90		TBA		FDOT
FDOT	SR 15.	Lee Vista Blvd	SR 436	Design	90		TBA		FDOT
FDOT	SR 50 (Colonial Dr) E3	CR 425 (Dean Rd)	E of Old Cheney Hwy	ROW	100		Aug 2012		FDOT
Roadway	Lake Underhill Rd. 2	Goldenrod Rd	Rouse Rd	RCA	100	Mar 2010	TBD		Brian Sanders