



Interoffice Memorandum

January 4, 2012

TO: Commissioner Jennifer Thompson, District #4

FROM: Joseph C. Kunkel, P.E., Deputy Director, Public Works Department

A handwritten signature in blue ink, appearing to read "Joseph C. Kunkel", is written over the printed name in the "FROM" field.

SUBJ: **January Monthly Status Reports and Upcoming Community Meetings**

Attached are Public Works reports showing the status of ongoing Public Works projects and a listing of any upcoming Public Works community meetings..

After you review these reports, please feel free to contact me if you need additional information or if you want to discuss a project. Please advise if you have any comments on ways to improve these reports.

JCK/psz

Attachments

cc: Mayor Teresa Jacobs
Ajit M. Lalchandani, County Administrator
Raymond E. Hanson, P. E., Deputy County Administrator, Interim
Mark V. Massaro, P. E., Director, Public Works

Commission District 4

Development Engineering Division

January 2012 Monthly

Report

PROJECT			
NAME	# LOTS	PROJECT LOCATION	STATUS
Eagle Creek PD South Connector Road	N/A	East of Narcoossee Road, North of Clapp-Sims-Duda Road	A
Lake Jessamine Cove	5	North of Oak Ridge Road, East of South Orange Blossom Trail	A
Atli Estates	25	West of Landstar Boulevard, North of Osceola County Line	IA
Young Pine Road Property Parcels 1 & D	4	Southwest corner of Curry Ford Road and Young Pine Road	IA
Country Walk Units 4 & 5 Phases 1 & 2	90	East of Dean Road , South of Lake Underhill Road	UC
Eagle Creek PD Phase 2A-3	217	North of Clapp-Sims-Duda-Road, East of Narcoossee Road	UC
Waterford Trails Phase III B	51	South of Old Cheney Highway, West of Sunflower Trail	UC
Waterford Trails Commerical Subdivision (Tract 1)	7	South of S.R. 50, East of Pel Street	UC
Wyndham Lakes Estates Phase 3, Tract 6B	39	South of Wyndham Lakes Boulevard, North of Countyline	UC
Eagle Creek PD Spine Road	N/A	North of Clapp-Sims-Duda-Road, East of Narcoossee Road	UW
Eagle Creek Phase 1C-2	135	East of Narcoossee Road, South of Tyson Road	UW
Waterford Trails Phase III A	62	South of Old Cheney Highway, West of Sunflower Trail	UW
Woodland Lakes Three, Phase 3	156	West of Curry Ford Road, South of Lake Underhill Road	UW

For further information call Diana Almodovar at 407-836-7974

UC=Under construction UW=Under warranty
A=Approved IA=Inactive

Commission District 4

Public Works Engineering Division

January 2012 Monthly Report

PROJECT				CURRENT			CONSTRUCTION		
TYPE	PROJECT NAME	PROJECT LOCATION		PHASE	%	PHASE COMP	START	COMPLETE	MANAGER
		From:	To:						
Bridge	Boggy Creek Road Bridge	Over Boggy Creek		Construction	60	Feb 2012	May 2011	Feb 2012	Julie Naditz
EPD	Lake Mary Jess			Design	95	Jan 2012	Dec 2012	Jan 2013	Abdul Azim
Intersection	Gatlin Avenue	Dixie Belle Drive		Design	90	Feb 2012	Jul 2012	Dec 2012	Luis Alvan
Roadway	Alafaya Trail Widening	Avalon Park Blvd	Mark Twain Blvd	Construction	16	Sep 2013	Mar 2011	Sep 2013	Julie Naditz
Roadway	Boggy Creek Road	South Access Rd	Wetherbee Rd	Agreement	100	Oct 2011	TBD		Damian Czapka
Roadway	Boggy Creek Road	Osceola County Line	SR 417 (Greene Way)	Design	95	Jan 2012	TBD		Damian Czapka
Roadway	Holden Ave - Phase I	John Young Pkwy	Orange Blossom Tr	ROW	38	Nov 2013	Apr 2014	Apr 2016	Roberto Ng
Roadway	Narcoosee Road	Boggy Creek	SR 417	Construction	99	Dec 2011	Apr 2009	Dec 2011	Julie Naditz
Roadway	Taft-Vineland Rd	Orange Blossom Tr	Orange Ave	Design	90	Feb 2012		Jan 1900	Damian Czapka
Roadway	Wetherbee Road	W. of FL Turpike	Orange Ave	Design	95	Mar 2012	Apr 2013	Apr 2015	Abdul Azim
Sidewalk	34th Street - North Side	S. OBT	Westmoreland Dr	Construction	0	May 2012	Jan 2012	May 2012	Julie Naditz
Sidewalk	Boyce Avenue - West Side	2nd St	Cypress St	Construction	0	May 2012	Feb 2012	May 2012	Julie Naditz
Sidewalk	Bumby Ave-E&W	Michigan	N. of Curry Ford	Construction	60	Jan 2012	Dec 2011	Jan 2012	Julie Naditz
Sidewalk	East Buchanan Ave - South Side	S. Orange Ave	Randolph Ave	Construction	100	Jan 2012	Nov 2011	Jan 2012	Julie Naditz
Sidewalk	East Pierce Ave - North Side	Hansel Ave	Randolph Ave	Construction	100	Jan 2012	Nov 2011	Jan 2012	Julie Naditz
Sidewalk	Forest Street - West Side	White Ave	Melvin Ave	Construction	0	Feb 2012	Dec 2011	Feb 2012	Julie Naditz
Sidewalk	Locust Ave - South Side	S. Orange Ave	Randolph Ave	Construction	90	Feb 2012	Dec 2011	Feb 2012	Julie Naditz
Sidewalk	Randolph Ave - West Side	E. Pierce Ave	Fairlane Ave	Construction	90	Feb 2012	Jan 2012	Feb 2012	Julie Naditz
Sidewalk	Simmons Street - North Side	Conway Rd	Blonigen Ave	Construction	0	Feb 2012	Dec 2011	Feb 2012	Julie Naditz

Commission District 4

Roads and Drainage Division

January 2012 Monthly Report

PROJECT					CURRENT STATUS		
Acct. No.	Project Name	Project Location	Project Completio	Contact Person	Project Type	Phase Completion	Progress
	29th Street DW-066 - Construction	3511 Macarthur Drive, Orlando, Florida 32856	Sep 2012	Ramirez	Drainwell Replacement	Sep 2012	Pending
	29th Street DW-066 Ph II	Michigan Street, go 106' southwest on 29th Street to structure is 45' southeast of	Mar 2012	Ramirez	Drainwell Replacement	Mar 2012	In Progress
	29th Street DW-066 Phase III			Ramirez	Drainwell Replacement		Bid Documents
	Amidon Lane	Sheryl Ann Drive to Calypso Drive	Sep 2012	Morgan	Overlay	Sep 2012	Pending
	Avalon Park South, Phase I	Off of Alafaya Trail	Feb 2012	Spurlock	Mill and Overlay streets	Feb 2012	Punch List
	Avalon Park South, Phase II	Off of Alafaya Trail	Feb 2012	Spurlock	Mill and Overlay streets	Feb 2012	Punch List
	Avalon Subdivision	Selected Roads	Feb 2012	Morgan	Milling and Resurfacing	Feb 2012	In Progress
	Betty Ann Drive	Dead end to Dead end	Sep 2012	Morgan	Overlay	Sep 2012	Pending
	Broleman Road	Kirby Smith Road to Dead end	Sep 2012	Morgan	Overlay	Sep 2012	Pending
	Calypso Drive	Amidon Lane to West Lancaster Road	Sep 2012	Morgan	Overlay	Sep 2012	Pending
	Calypso Drive	Lancaster Road to Pierce Avenue	Feb 2012	Morgan	Mill and Overlay streets	Feb 2012	Pending
	Castle Street	Lee Lan Drive to Jason Street	Feb 2012	Morgan	Mill and Overlay streets	Feb 2012	Pending
	Central Florida Parkway	Orange Blossom Trail to Westwood Boulevard	Feb 2012	Spurlock	Mill and Overlay streets	Feb 2012	Pending
	Chancery Lane	Orange Blossom Trail to Dead end	Sep 2012	Morgan	Cold-In-Place Recycling-Infrastructure&Community	Sep 2012	Pending

Commission District 4

Roads and Drainage Division

January 2012 Monthly Report

PROJECT					CURRENT STATUS		
Acct. No.	Project Name	Project Location	Project Completio	Contact Person	Project Type	Phase Completion	Progress
	Clark Street	East Illiana Street to Raeford Road	Sep 2012	Morgan	Overlay	Sep 2012	Pending
	Conway Gardens Road	Entire Street	Mar 2012	Salogub	Sidewalk Repair/Replacement	Mar 2012	In Progress
	Conway Gardens-Phase II-Design	Structure is 307' west of centerline of Conway Gardens Road to & across	Feb 2012	Bedoya	Drainwell Replacement	Feb 2012	In Progress
	Conway Gardens-Phase III-CEI	Structure is 307' west of centerline of Conway Gardens Road	Sep 2012	Bedoya	Drainwell Replacement	Sep 2012	Purchasing
	East Illiana Street	Clark Street to Bumby Avenue	Sep 2012	Morgan	Overlay	Sep 2012	Pending
	Erin Road	Peel Avenue to Shannon Road	Sep 2012	Morgan	Overlay	Sep 2012	Pending
	Fairlane Avenue	Orange Avenue to Jason Street	Feb 2012	Morgan	Mill and Overlay streets	Feb 2012	Pending
	Falcon Trace Subdivision	UT 3, 3A, 3B & 4	Feb 2012	Salogub	Sidewalk Repair/Replacement	Feb 2012	In Progress
	Falcon Trace Subdivision	UT 1&2	Dec 2011	Salogub	Sidewalk Repair/Replacement	Dec 2011	Completed
	Fillmore Avenue	Jason Street to End of the road	Feb 2012	Morgan	Mill and Overlay streets	Feb 2012	Pending
	Florida Mall	Mall area	Feb 2012	Salogub	Sidewalk Repair/Replacement	Feb 2012	In Progress
	Forest Street	White Avenue to Lake Margaret Drive	Sep 2012	Morgan	Overlay	Sep 2012	Pending
	Formby Drive	5150 Formby Drive	Feb 2012	Salogub	Pipe and Road Repair	Feb 2012	In Progress
	Foy Street	Hoffner Avenue to Dead end	Sep 2012	Morgan	Overlay	Sep 2012	Pending

Commission District 4

Roads and Drainage Division

January 2012 Monthly Report

PROJECT					CURRENT STATUS		
Acct. No.	Project Name	Project Location	Project Completio	Contact Person	Project Type	Phase Completion	Progress
	Frontage Road	Willoughby Lane to Dead end	Sep 2012	Morgan	Overlay	Sep 2012	Pending
	Geigal Avenue	Ontario Avenue to Dead end	Sep 2012	Morgan	Overlay	Sep 2012	Pending
	General Drive	Central Florida Parkway to Taft Vineland Road	Sep 2012	Morgan	Cold-In-Place Recycling-Infrastructure&Community	Sep 2012	Pending
	Harbor Bend Subdivision	Off of Narcoossee Road	Feb 2012	Spurlock	Mill and Overlay streets	Feb 2012	Punch List
	Heritage Park Subdivision	Entire Subdivision	Feb 2012	Spurlock	Mill and Overlay streets	Feb 2012	Scheduled
	Hilmer Court	Peel Avenue to Dead end	Sep 2012	Morgan	Overlay	Sep 2012	Pending
	Holden Avenue	Orange Avenue to Orange Blossom Trail	Feb 2012	Spurlock	Milling and Resurfacing	Feb 2012	Scheduled
	Infrastructure Assessment	Medallion Estates Subdivision	Feb 2012	White	Infrastructure Assessment	Feb 2012	In Progress
	Jason Street	Lancaster Road to Oak Ridge Road	Feb 2012	Morgan	Mill and Overlay streets	Feb 2012	Pending
	Jetport Drive	Boggy Creek Drive to Transport Drive	Feb 2012	Spurlock	Mill and Overlay streets	Feb 2012	Measured
	Jordan Avenue	Orange Blossom Trail to Winegard Road	Sep 2012	Morgan	Cold-In-Place Recycling-Infrastructure&Community	Sep 2012	Pending
	Kentucky Woods Subdivision	Off of Landstar Boulevard	Feb 2012	Spurlock	Mill and Overlay streets	Feb 2012	Punch List
	Lacon Avenue	Marinell Drive to Foy Street	Sep 2012	Morgan	Overlay	Sep 2012	Pending
	Lake Legrange Drainwell - Construction	Between 2820 and 2824 Conway Gardens Road	Sep 2012	Bedoya	DW Replacement-Infrastructure &	Sep 2012	Bid Advertisement

Commission District 4

Roads and Drainage Division

January 2012 Monthly Report

PROJECT					CURRENT STATUS		
Acct. No.	Project Name	Project Location	Project Completio	Contact Person	Project Type	Phase Completion	Progress
	Lake Legrange-Phase II-Design	Lake Legrange	Sep 2012	Bedoya	Drainwell Replacement	Sep 2012	In Progress
	Lake Legrange-Phase III-CEI	Lake Legrange	Sep 2012	Bedoya	Drainwell Replacement	Sep 2012	Purchasing
	Lake Margaret Drainwell - Construction	Easement at 2703 Timberlake Drive	Sep 2012	Ramirez	DW Replacement-Infrastructure &	Sep 2012	Pending
	Lake Margaret DW-109 Phase II	Phase II - Design	Mar 2012	Ramirez	Drainwell Replacement	Mar 2012	In Progress
	Lake Margaret DW-109 Phase III			Ramirez			Bid Documents
	Lee Lan Drive	Lancaster Road to End of the road	Mar 2012	Morgan	Mill and Overlay streets	Mar 2012	Pending
	Lila Drive	Lake Margaret Dirve to Cul-de-sac	Sep 2012	Morgan	Overlay	Sep 2012	Pending
	Marinell Drive	Hoffner Avenue to Cul-de-sac	Sep 2012	Morgan	Overlay	Sep 2012	Pending
	Nittany Lane	Kirby Smith Road to Betty Ann Drive	Sep 2012	Morgan	Overlay	Sep 2012	Pending
	Parkline Boulevard	Orange Avenue to Sand Lake Road	Sep 2012	Morgan	Cold-In-Place Recycling-Infrastructure&Community	Sep 2012	Pending
	Pasco Street	Hoffner Avenue to Dead end	Sep 2012	Morgan	Overlay	Sep 2012	Pending
	Pavement Distress - Lake Underhill Road Phase II Design	Alafaya Trail to Waterford Chase Parkway	Mar 2012	White	Pavement Distress Evaluation	Mar 2012	In Progress
	Pavement Distress Evaluation for Falcon Trace Boulevard	Falcon Trace Boulevard	Mar 2012	White	Pavement Distress Evaluation	Mar 2012	In Progress
	Pel Street	Entire Road	Feb 2012	Salogub	Sidewalk Repair/Replacement	Feb 2012	In Progress

Commission District 4

Roads and Drainage Division

January 2012 Monthly Report

PROJECT					CURRENT STATUS		
Acct. No.	Project Name	Project Location	Project Completio	Contact Person	Project Type	Phase Completion	Progress
	Pierce Avenue	Lee Lan Drive to Sheryl Ann Drive	Mar 2012	Morgan	Mill and Overlay streets	Mar 2012	Pending
	Pine Street	Orange Avenue to Boyce Avenue	Feb 2012	Morgan	Mill and Overlay streets	Feb 2012	Scheduled
	Randolph Street DW-130 Ph II	Structure is 42' east & 177' south of P.I. of Pierce Avenue. & Randolph Avenue	Mar 2012	Ramirez	Drainwell Replacement	Mar 2012	In Progress
	Rosewood Manner Lane	Forest Street to Dead end	Sep 2012	Morgan	Overlay	Sep 2012	Pending
	Sanctuary Subdivision	Off of Balcombe Road	Feb 2012	Spurlock	Mill and Overlay streets	Feb 2012	Measured
	Shady Oak Street	Kirby Smith Road to Dead end	Sep 2012	Morgan	Overlay	Sep 2012	Pending
	Shannon Road	Peel Avenue to Erin Road	Sep 2012	Morgan	Overlay	Sep 2012	Pending
	Shannon Road	Bumby Avenue to Erin Road	Sep 2012	Morgan	Overlay	Sep 2012	Pending
	Sheryl Ann Drive	West Lancaster Road to Amidon Lane	Sep 2012	Morgan	Overlay	Sep 2012	Pending
	Sheryl Ann Drive	Lancaster Road to End of the road	Mar 2012	Morgan	Mill and Overlay streets	Mar 2012	Pending
	Sky Lake South Subdivision	Entire Subdivision	Mar 2012	Spurlock	Mill and Overlay streets	Mar 2012	Pending
	Skycrest Subdivision - Troy Drive Evaluation and Drainage Design	Troy Drive from Lake Margaret Drive to Ridgecrest Road	Mar 2012	Ramirez	Drainage Improvement	Mar 2012	Permitting
	Stonebridge Subdivision	Entire Subdivision	Feb 2012	Spurlock	Mill and Overlay streets	Feb 2012	Punch List
	Tindall Road	Kirby Smith Road to Dead end	Sep 2012	Morgan	Overlay	Sep 2012	Pending

Commission District 4

Roads and Drainage Division

January 2012 Monthly Report

PROJECT					CURRENT STATUS		
Acct. No.	Project Name	Project Location	Project Completio	Contact Person	Project Type	Phase Completion	Progress
	Tiner Avenue	Oak Ridge Road to End of the road	Mar 2012	Morgan	Mill and Overlay streets	Mar 2012	Pending
	Unkateri Lane	Lake Margaret Drive to Cul-de-sac	Sep 2012	Morgan	Overlay	Sep 2012	Pending
	Wallace Street	Jason Street to End of the road	Feb 2012	Morgan	Mill and Overlay streets	Feb 2012	Pending
	Wallace Street	Anno Avenue to Jason Street	Feb 2012	Morgan	Mill and Overlay streets	Feb 2012	Pending
	Waterford Lakes Subdivision	TR N32A to Magnolia Glen	Feb 2012	Salogub	Sidewalk Repair/Replacement	Feb 2012	In Progress
	West Pierce Avenue	Jason Street to Sheryl Ann Drive	Mar 2012	Morgan	Mill and Overlay streets	Mar 2012	Pending
	Windward Estates Subdivision	Off of Gatlin Avenue	Feb 2012	Spurlock	Mill and Overlay streets	Feb 2012	Pending
	Winegard Canal Slope Erosion Repairs Phase II	South of Jordan Avenue	Feb 2012	White	Erosion Failure	Feb 2012	In Progress
	Wood Green Subdivision	Off of Gatlin Avenue	Dec 2011	Spurlock	Mill and Overlay streets	Dec 2011	Completed
	Woodbridge at Meadow Woods Subdivision	Selected Road	Feb 2012	Spurlock	Cold-In-Place Recycling	Feb 2012	Scheduled
	Woodstone Subdivision	Off of Narcoossee Road	Feb 2012	Spurlock	Mill and Overlay streets	Feb 2012	Punch List
	Wyndham Lakes	Rhode Island Woods to Atherton Drive	Feb 2012	Spurlock	Cold-In-Place Recycling	Feb 2012	Punch List

Commission District 4

Stormwater Management Division

January 2012 Monthly Report

PROJECT					CURRENT STATUS		
No.	Project Name	Project Location	Project Comp. Date	Proj Mgr	Project Phase	Phase Comp. Date	Prog.
2753	Raeford Road Drainage Improvement Phase II	Bass Lake	Apr 2012	Negron	90% Plans-Specs	Apr 2012	99%
2753	Drainwell E-68	West side of Silver Lake between Shine Ave. & Fern	Mar 2012	Drozeck	Evaluation	Mar 2012	70%
2753	Randolph Ave - Phase II	Pine Castle	Dec 2012	Hassan	Permit	Feb 2012	95%
2753	Irwin Manor Stormwater Improvements	Kempston Dr, West of Hoffner Ave & SR 436 inters	Dec 2012	Drozeck	90% Plans-Specs	Feb 2012	90%
7362	Rocket Blvd. - HMGP	West Branch Boggy Creek & Central Florida Pkwy	Jun 2013	Hassan	Final Plans	Apr 2012	95%

Commission District 4

Traffic Engineering Division

January 2012 Monthly Report

PROJECT			CURRENT STATUS	
Location	Type of Study	Scheduled Completion	% Completed	Recommendation
Traffic Circle at Canterbury Cove Dr	Yield Sign	12/14/2011	100%	Installation in Progress
Avalon Park Bv at Auburn Cove Ln	Remove for Parking spaces	12/13/2011	100%	Installation in Progress
Alafaya Tr	Guide Sign Project	1/20/2012	50%	Plans Reviewed
Lake Live Oak Dr	Traffic Calming	1/31/2012	50%	Scheduling Construction
Mailer Bv	Traffic Calming	1/31/2012	50%	Scheduling Construction
Kirby Smith Rd	Traffic Calming	5/1/2012	50%	Scheduling Construction
7th Av	Speed Humps	2/1/2012	50%	Scheduling Construction
5th Av	Speed Humps	2/1/2012	50%	Scheduling Construction
Shine Av	Speed Humps	2/1/2012	50%	Scheduling Construction

Commission District 4

Traffic Engineering Division

January 2012 Monthly Report

PROJECT			CURRENT STATUS	
Location	Type of Study	Scheduled Completion	% Completed	Recommendation
Doss Av	Speed Humps	3/1/2012	20%	Waiting for Petition
Multiple Locations	Red Light Running	3/20/2012	20%	Preparing Solicitation
Luzon Dr	Speed Humps	3/1/2012	10%	Schedule Meeting with Pine Castle Safe Neighborhoods

Commission District 4

Transportation Planning Division

January 2012 Monthly Report

PROJECT				CURRENT			CONSTRUCTION		
Type	Project Name	Project Location		Phase	%	Phase Comp.	Start	Complete	Manager
		From:	To:						
FDOT	Conway Rd (CR 506)	Beeline Expwy (SR 528)	Hoffner Ave (SR 15)	Construction			Jan 2008		FDOT
FDOT	I-4 (Special Use/Express Lns)	Kirkman Rd	SR 434 Seminole County	Design			Jul 2015		FDOT
FDOT	SR 15 (Hoffner/Narcoossee Rd)	Beeline Expwy (SR 528)	Lee Vista Blvd	Construction	70		Sep 2008	May 2011	FDOT
FDOT	SR 15 .	SR 436	Conway Rd	Design	90		TBA		FDOT
FDOT	SR 15.	Lee Vista Blvd	SR 436	Design	90		TBA		FDOT
FDOT	SR 50 (Colonial Dr) E3	CR 425 (Dean Rd)	E of Old Cheney Hwy	ROW	100		Aug 2012		FDOT